



**PRELIMINARY VOLUNTARY CLEANUP SCHEDULE
CITY OF BOULDER
VALMONT BUTTE PROPERTY
BOULDER COUNTY, COLORADO**

Activity	Date
<u>Site Investigations</u>	
Radiological & X-Ray Fluorescence (XRF) Surveys - Work Plan Submittal CDPHE	03/02/09
Radiological & X-Ray Fluorescence (XRF) Surveys - Work Plan CDPHE Review & Approval	03/02/09 - 04/27/09
Radiological & X-Ray Fluorescence (XRF) Surveys - City Coordination	04/30/09 - 05/08/09
Radiological & X-Ray Fluorescence (XRF) Surveys - Special Interests Coordination	04/30/09 - 05/08/09
Radiological & X-Ray Fluorescence (XRF) Surveys - Field Work and Report	05/11/09 - 07/10/09
<u>VCUP Application</u>	
Draft VCUP Application Preparation	01/02/09 - 07/31/09
Draft VCUP Application - City Review & Comment	07/31/09 - 08/21/09
Draft Final VCUP Application Preparation	08/24/09 - 09/04/09
Draft Final VCUP Application - City Review & Comment	09/07/09 - 09/18/09
Final VCUP Application Preparation	09/21/09 - 09/25/09
Final VCUP Application Submittal to CDPHE	09/28/09
Final VCUP Application - CDPHE Review and Approval	09/28/09 - 11/27/09
<u>Limited Impact Special Use Review Application</u>	
Draft Limited Impact Special Use Review Application	08/24/09 - 09/25/09
Draft Limited Impact Special Use Review Application - City Review & Comment	09/28/09 - 10/16/09
Final Limited Impact Special Use Review Application and Submittal to Boulder County	10/19/09 - 10/30/09
Boulder County Review & Comment	11/02/09 - 11/13/09
Public Comments and Meetings	11/13/09 - 12/15/09
Boulder County Approval of Permit	01/30/10
<u>Contractor Bid Package</u>	
Draft VCUP Bid Package Preparation	08/24/09 - 09/25/09
Draft VCUP Bid Package - City Review & Comment	09/28/09 - 10/16/09
Final VCUP Bid Package Preparation and Submittal to City	10/19/09 - 10/30/09
Solicitation of Bids	11/02/09 - 11/13/09
Bid Package Due Date	12/18/09
Selection of VCUP Construction Contractor	12/21 - 01/30/10
<u>VCUP Implementation</u>	
VCUP Construction	04/05/10 - 09/03/10
Draft VCUP Implementation Construction Completion Report - Preparation	09/06/10 - 10/15/10
Draft VCUP Implementation Construction Completion Report - City Review & Comment	10/18/10 - 11/05/10
Final VCUP Implementation Construction Completion Report - Preparation	11/08/10 - 11/26/10
Final VCUP Implementation Construction Completion Report - CDPHE Submittal	11/29/10